

Gigaclear in Churcham Update

Apologies that I can't be with you today, and for the delays in the programme. I know I said the dates may slip when I was last with you, but I didn't anticipate this much delay however, we are nearly there! Hopefully I can get out to you soon. I am happy to answer any questions retrospectively.

Arron Judd – Community Engagement Manager

- Cabinet is due to go live at the end of October, the work to power the Cabinet and fit the meter was done in September and is complete.
- The current estimated build complete date is Christmas 2023 as the work largely completed.
- We have laid over five kilometres of ducting on the a40, and only have one kilometre left to lay, we plan to do this overnight in the final week of October.
- We did have some issues with the build, hence the delays, there was a problem with the power connection and the road closure permit on Chapel Lane.
- If you go to Gigaclear.com/MyCommunity you can register for updates.



Gigaclear

Faster broadband for rural Britain